


COMPLETION REPORT

1. Name of Work : **WARD MAINTENANCE IN WARD NO.12, IN
SHETTYHALLI SUB DIVISION 2.00 PM TO 10.00 PM**
2. Sanctioned Estimate No. & Dt :
3. Head of Account which is Chargeable :
4. Work Order No. & Dt : **NO : EE/00/20/173/13-14, Dt : 20/12/2013**
5. Name of Contractor : **SRI R. SHIVARAM**
- 6a. Time stipulated for completion of work :
- b. Delay in execution of work : --
7. Measurement recorded in : **M.B. No. 1677/10-11**
8. Check measurement of the Asst. : **M.B. No.** Page No. **167679 to 167681**
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : **Page No.**
incharge of the work :
10. a) Asst. Engineer **Ravi. N. K.**
b) Asst. Exe. Engineer **Ramachandramurthy. S. M**

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
12.00 Lakhs	11,33,635 = 00		

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER


ASST. EXECUTIVE ENGINEER

SUB DIVISION

BRUHATH BANGALORE MAHANAGARA PALIKE


30/12/14
ಅಧಿಕಾರಿಗಳ ಅಭಿಮತವು